EXTENSION OF TIME PROPOSAL

1	Name of work	Supply to laying & Commissioning of RCC Pipes in L.S.No 06. Byt. Sub Div.
2	Amount of Work Portion	
3	Estimated Cost	20.00 lakhs
4	Name of contractor	V. Chandrappa
5	Agreement No.	582/W 03.03.14
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	"
9	Date of receipt of application in the sub division office	"
10	Extension granted if any	"
	i)	"
	ii)	"
11	Work carried out by the contractor during the original period stipulated in the contract.	"
12	Work carried out during 1st extension	"
13	Work carried out during 2nd extension	"
14	Time now applied for	~~60~~ days 138 days
15	Date of recommending time limit applied for	"
16	Whether the orginal application of the contractor is enclosed.	" /
17	Balance of work remaining to be done	"
18	Probable time required for completion of remaining work	"
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work under progress delayed the completion of work, for which approved without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92